Meeting agenda

Meeting 5: Mamaroneck Parks Sign Shop - Construction Meeting

Date: Feb 26, 2026 **Time:** 10:00 AM - 10:30 AM EST **Meeting location:** 26 Maple Street, Mamaroneck, NY

Invitees & Attendance

Organizers

- Ritchie Price (Calgi Construction Company, Inc.)

Description

Project Construction Meeting for Town of Mamaroneck Parks Sign Shop.

Meeting Discussion

CONSTRUCTION TEAM

1. Owner - Town of Mamaroneck, NY
   Robert Wasp, 914-381-7835, rwasp@townofmamaroneckny.org, Town Engineer
   Richard Polcari, 914-381-7830, rpolcari@townofmamaroneckny.gov, Building Inspector
   Michael Perri, 914-381-7835, mperri@townofmamaroenckny.gov, Civil Engineer
   Carol Murray, 914-381-7835, cmurray@townofmamaroenckny.gov, Deputy Town Engineer
   John Barreto, Town of Mamaroneck, 914-834-8325, General Foreman Town Yard Facility

Ongoing

Created on Dec 8, 2025 by Ritchie Price (Calgi Construction Company, Inc.) **Last updated on** Feb 10, 2026 by Ritchie Price (Calgi Construction Company, Inc.)

2. Architect
   Paige Lewis, Lewis & Lewis Architects, 914-315-6454, paige@lewisandlewisarchitects.com
   Chris Longegro, Lewis & Lewis Architects, 914-315-6454, chris@lewisandlewisarchitects.com
   Melissa Fritter, Cuono Engineering, 914-305-5679: 111, mfritter@cuonoengineering.com
   Daniel Binello, Cuono Engineering, 914-305-5679, dbinello@cuonoengineering.com
   Edison Venegas, Tietjen & Venengas Consulting Engineers, 914-967-9505, edison@tietjenpe.com
   Alex Doong, Tietjen & Venengas Consulting Engineers, 914-967-9505, alex@tietjenpe.com
   David Muratore, Tietjen & Venengas Consulting Engineers, 914-967-9505, david@tietjenpe.com
   Erica Alvarez, Tietjen & Venengas Consulting Engineers, 914-967-9505, erica@tietjenpe.com

Ongoing

Created on Dec 8, 2025 by Ritchie Price (Calgi Construction Company, Inc.) **Last updated on** Feb 10, 2026 by Ritchie Price (Calgi Construction Company, Inc.)

3. Construction Manager
   Ritchie Price, Calgi Construction Company, 914-682-9423 (cell), rprice@calgiconstruction.com
   Tracey Arena, Calgi Construction Company, 914-682-9423; 104, tarena@calgiconstruction.com
   Dominic Calgi, Calgi Construction Company, 914-682-9423; 100, dcalgi@calgiconstruction.com

Ongoing

Created on Dec 8, 2025 by Ritchie Price (Calgi Construction Company, Inc.)

Last updated on Feb 10, 2026 by Ritchie Price (Calgi Construction Company, Inc.)

4. General Contractor
   Robert Camilli, Jr., Peter A. Camilli & Sons Construction, Ltd., 914-769-1164, peter.camilli@verizon.net
   Nick Flanagan, Peter A. Camilli & Sons Construction, Ltd., 516-668-0511 (cell), nflanagan1028@aol.com

Ongoing

Created on Dec 8, 2025 by Ritchie Price (Calgi Construction Company, Inc.)

Last updated on Feb 10, 2026 by Ritchie Price (Calgi Construction Company, Inc.)

PROJECT DATES

1. Ground Breaking Ceremony - to be scheduled?
   Before or after demolition of the existing building.

Open

Created on Dec 8, 2025 by Ritchie Price (Calgi Construction Company, Inc.)

Last updated on Jan 20, 2026 by Ritchie Price (Calgi Construction Company, Inc.)

2. NYS Dept of Labor Inspection (abetment) - to be scheduled?

Open

Created on Feb 12, 2026 by Ritchie Price (Calgi Construction Company, Inc.)

Last updated on Feb 12, 2026 by Ritchie Price (Calgi Construction Company, Inc.)

3. Start of Demolition - tentatively scheduled for 2/16/2026 (?).

Open

Created on Dec 12, 2025 by Ritchie Price (Calgi Construction Company, Inc.)

Last updated on Feb 12, 2026 by Ritchie Price (Calgi Construction Company, Inc.)

4. Start of Construction - ????

Open

Created on Dec 8, 2025 by Ritchie Price (Calgi Construction Company, Inc.)

Last updated on Feb 12, 2026 by Ritchie Price (Calgi Construction Company, Inc.)

5. Substantial Completion - Wednesday 11/25/2026. Ongoing

Created on Dec 8, 2025 by Ritchie Price (Calgi Construction Company, Inc.) **Last updated on** Feb 12, 2026 by Ritchie Price (Calgi Construction Company, Inc.)

CONSTRUCTION SCHEDULE

1. Construction Schedule - to be submitted by Peter Camilli & Sons Open

Created on Dec 8, 2025 by Ritchie Price (Calgi Construction Company, Inc.) **Last updated on** Jan 20, 2026 by Ritchie Price (Calgi Construction Company, Inc.)

2. Progress Schedule to be updated monthly and included with Applications for Payment. Open

Created on Dec 12, 2025 by Ritchie Price (Calgi Construction Company, Inc.)

3. Two Week Look-Ahead Schedule - Contractor will submit a Two Week Look-Ahead every week for discussion and coordination. Open

Created on Dec 12, 2025 by Ritchie Price (Calgi Construction Company, Inc.)

CONTRACT DOCUMENTS

1. Revised Drawings A-2.0. A-6.0, & A-6.1 issued on 1/21/2026, showing revisions to the location of the Toilet wall and hardware changes. Open

Created on Feb 10, 2026 by Ritchie Price (Calgi Construction Company, Inc.)

REQUIREMENTS FOR MOBILIZATION

1. Building Permit
   Site Plan to be submitted thru portal, Lewis & Lewis. Open

Created on Dec 8, 2025 by Ritchie Price (Calgi Construction Company, Inc.) **Last updated on** Feb 2, 2026 by Ritchie Price (Calgi Construction Company, Inc.)

2. GC Health & Safety Plan Open

Created on Dec 8, 2025 by Ritchie Price (Calgi Construction Company, Inc.) **Last updated on** Feb 2, 2026 by Ritchie Price (Calgi Construction Company, Inc.)

3. Emergency Contact Sheet (see attached) Open

Created on Dec 8, 2025 by Ritchie Price (Calgi Construction Company, Inc.) **Last updated on** Feb 2, 2026 by Ritchie Price (Calgi Construction Company, Inc.)

DEMOLITION REQUIREMENTS

1. Building Permit Application, submitted, but waiting on permit to be issued. Ongoing

Created on Dec 12, 2025 by Ritchie Price (Calgi Construction Company, Inc.) **Last updated on** Feb 18, 2026 by Ritchie Price (Calgi Construction Company, Inc.)

2. Demolition Permit Application, to be submitted Ongoing

Created on Feb 2, 2026 by Ritchie Price (Calgi Construction Company, Inc.) **Last updated on** Feb 18, 2026 by Ritchie Price (Calgi Construction Company, Inc.)

3. Pest Control Letter, to be submitted. Ongoing

Created on Dec 12, 2025 by Ritchie Price (Calgi Construction Company, Inc.) **Last updated on** Feb 18, 2026 by Ritchie Price (Calgi Construction Company, Inc.)

4. Letter from Consolidated Edison indicating electricity have been disconnected, Delta Electric to disconnect on Thursday 2/19/2026. Ongoing

Created on Dec 12, 2025 by Ritchie Price (Calgi Construction Company, Inc.) **Last updated on** Feb 18, 2026 by Ritchie Price (Calgi Construction Company, Inc.)

5. Plumbing Permit issued, water shut off at street valve, plumber to disconnect water line to building (being replaced with new during construction). Ongoing

Created on Dec 12, 2025 by Ritchie Price (Calgi Construction Company, Inc.) **Last updated on** Feb 18, 2026 by Ritchie Price (Calgi Construction Company, Inc.)

6. Sanitary Sewer disconnect and cap, must pass inspection by the Building Department, to be scheduled. Ongoing

Created on Jan 19, 2026 by Ritchie Price (Calgi Construction Company, Inc.) **Last updated on** Feb 18, 2026 by Ritchie Price (Calgi Construction Company, Inc.)

7. "Demolition Notification" sign posted on subject property in compliance with chapter 144 of the Town Code (2 locations). Open

Created on Dec 12, 2025 by Ritchie Price (Calgi Construction Company, Inc.) **Last updated on** Feb 2, 2026 by Ritchie Price (Calgi Construction Company, Inc.)

8. Once the information has been approved by the Building Inspector, submit a copy of the notification letter for approval prior to sending. Approved notification letter will be be mailed to neighboring properties in compliance with Chapter 144 of the Town Code. Is this limited to Billie & Pete's Social Club? On-hold

Created on Dec 12, 2025 by Ritchie Price (Calgi Construction Company, Inc.) **Last updated on** Feb 10, 2026 by Ritchie Price (Calgi Construction Company, Inc.)

9. Dig Number from Dig Safe New York at 811 or Udigny. Open

Created on Dec 12, 2025 by Ritchie Price (Calgi Construction Company, Inc.) **Last updated on** Feb 2, 2026 by Ritchie Price (Calgi Construction Company, Inc.)

10. Erosion & Sediment Control Permit, see drawings C-1 & C-2. Open

Created on Dec 12, 2025 by Ritchie Price (Calgi Construction Company, Inc.) **Last updated on** Feb 2, 2026 by Ritchie Price (Calgi Construction Company, Inc.)

11. Abatement Submittal, received 2/6/26, returned as "For Record Only" on 2/10/26 by both Lewis & Lewis and GeoEnvironmental. Ongoing

Created on Dec 12, 2025 by Ritchie Price (Calgi Construction Company, Inc.) **Last updated on** Feb 10, 2026 by Ritchie Price (Calgi Construction Company, Inc.)

PROJECT REQUIREMENTS

SAFETY

1. General Contractor to submit a copy of their "Health & Safety Plan". Open

Created on Dec 9, 2025 by Ritchie Price (Calgi Construction Company, Inc.) **Last updated on** Dec 9, 2025 by Ritchie Price (Calgi Construction Company, Inc.)

2. OHSA / Safety Topics - Contractor will provide names of their safety Person, and submit sign-in sheets from their "Toolbox Talks" as required. Open

Created on Dec 9, 2025 by Ritchie Price (Calgi Construction Company, Inc.) **Last updated on** Dec 9, 2025 by Ritchie Price (Calgi Construction Company, Inc.)

3. Cleaning - General Contractor is responsible for DAILY cleaning of the work site. Sub-Contractors are also responsible for cleaning their work areas. Ongoing

Created on Dec 9, 2025 by Ritchie Price (Calgi Construction Company, Inc.) **Last updated on** Jan 20, 2026 by Ritchie Price (Calgi Construction Company, Inc.)

4. Protection of Work - Each contractor, general and sub-contractors are responsible for the protection of existing, as well as installed work. Ongoing

Created on Dec 9, 2025 by Ritchie Price (Calgi Construction Company, Inc.) **Last updated on** Jan 20, 2026 by Ritchie Price (Calgi Construction Company, Inc.)

5. Security - Protocols for security to be determined. Ongoing
   A. Site fence gate to be locked at all times when work is NOT taking place.
   B. Public access to the work site is strictly PROHIBITED.
   C. Who should be issued keys for the construction gate?

Created on Dec 9, 2025 by Ritchie Price (Calgi Construction Company, Inc.) **Last updated on** Jan 20, 2026 by Ritchie Price (Calgi Construction Company, Inc.)

SUBMITTALS

1. Pending Submittals - See attached Submittals Pending Action Report (2/10/2026) Open

   Construction Manage is holding 2 submittals at the request of the TVE, waiting for the ductwork shop drawing. Return of HVAC Unit submittals for AC-1, AC-2, AC-3, ERV#1, and Exhaust Fans are needed to proceed with the ductwork shop drawings. AC Units returned by TVE (MCN) on 2/18/2026, and sent to Lewis & Lewis.

   Tietjen Venegas Consulting Engineers has 26 pending action.

   Lewis & Lewis has 11 submittals pending action.

Cuono Engineering has returned all pending submittals, revised Simpson Connectors to be submitted shortly.

Abatement Submittal - returned as "For Record Only".
Concrete - Design Mix and Reinforcing Shop Drawings returned.
Thermal - Damproofing approved, Joint Sealant to be revised with color samples.
Openings - Window Specs submitted, waiting on window shop drawings but need to confirm specs are approved.
Finishes - Floor tile & base spec's approved, color samples to be submitted.
Plumbing - Fixtures submitted.
HVAC - AC #1, #2, & #3 returned as MCN.
ERV-1, Exhaust Fans, Water Heater, and Radiation units also submitted, Diffusers on hold pending ductwork shop drawings per Engineer's request.

Created on Feb 10, 2026 by Ritchie Price (Calgi Construction Company, Inc.) **Last updated on** Feb 18, 2026 by Ritchie Price (Calgi Construction Company, Inc.)

REQUESTS FOR INFORMATION

1. No current RFI's pending. Open

Created on Feb 10, 2026 by Ritchie Price (Calgi Construction Company, Inc.)

COORDINATION & PRE-INSTALLATION REQUIREMENTS

1. Pre-Installation Conferences will be conducted by the Contractors on site before each construction activity that requires coordination with other trades, such as concrete pours and roofing. Ongoing

Created on Dec 12, 2025 by Ritchie Price (Calgi Construction Company, Inc.) **Last updated on** Jan 19, 2026 by Ritchie Price (Calgi Construction Company, Inc.)

2. Contractors as responsible for coordination of the their work with other trades, as well as any Owner contractors, or sub-contractors. Ongoing

Created on Jan 19, 2026 by Ritchie Price (Calgi Construction Company, Inc.) **Last updated on** Jan 19, 2026 by Ritchie Price (Calgi Construction Company, Inc.)

FIELD REPORTS

TESTING AND INSPECTIONS

1. Special Inspections - ToM to arrange with Special Inspection & Testing Agency — Ongoing

Created on Jan 19, 2026 by Ritchie Price (Calgi Construction Company, Inc.) **Last updated on** Feb 10, 2026 by Ritchie Price (Calgi Construction Company, Inc.)

2. Subgrade Inspection — Ongoing

Created on Dec 11, 2025 by Ritchie Price (Calgi Construction Company, Inc.) **Last updated on** Feb 10, 2026 by Ritchie Price (Calgi Construction Company, Inc.)

3. Concrete Inspections — Ongoing
   - Rebar inspection required.
   - Minimum 5 cylinders required.
   - Testing to be done at 7 days, 28 days, & 56 days.

Created on Dec 11, 2025 by Ritchie Price (Calgi Construction Company, Inc.) **Last updated on** Feb 10, 2026 by Ritchie Price (Calgi Construction Company, Inc.)

4. Steel Inspections — Ongoing
   - All welds to be visually inspected, 15% to be measured.

Created on Dec 11, 2025 by Ritchie Price (Calgi Construction Company, Inc.) **Last updated on** Feb 10, 2026 by Ritchie Price (Calgi Construction Company, Inc.)

5. Mamaroneck Building Department Inspections - to be scheduled. — Ongoing
   A. Excavations
   B. Reinforcing
   C. Framing
   D. Electrical
   E. HVAC
   F. Plumbing

Created on Dec 11, 2025 by Ritchie Price (Calgi Construction Company, Inc.) **Last updated on** Feb 10, 2026 by Ritchie Price (Calgi Construction Company, Inc.)

FINANCIALS

1. Prerequisites for first payment: Ongoing
   A. Performance and Payment Bonds in place.
   B. Certificate of Insurance in place
   C. List of Sub-Contractors submitted.
   D. Schedule of Values submitted and approved, use AIA G732.
   E. Construction Schedule submitted and approved.
   F. Submittal Schedule.
   G. Safety Manual.
   H. Name of Safety Officer.

Created on Dec 12, 2025 by Ritchie Price (Calgi Construction Company, Inc.) **Last updated on** Feb 10, 2026 by Ritchie Price (Calgi Construction Company, Inc.)

2. Applications for Payment: Ongoing
   A. Schedule of Values to include a "Project Closeout / Punchlist" line equal to 3% of the total contract, exclusive of retainage.
   B. Retainage is 5%.
   C. Applications for Payment to be submitted monthly.
   D. Applications for Payment will be submitted through AutoDesk BUILD, as a "Pencil Copy", Specification Section #01 29 00, to be approved by the Construction Manager (CM) and the Architect.
   E. Once the Pencil Copy is approved, two (2) original "Final" copies are to be submitted, notarized, with
   "wet" signatures and raised seal.
   F. "Final" copies of the Payment Application are to include:
      a. Certified Payrolls
      b. Partial Release of Liens form the General Contractor, and all Sub-contractors, & Suppliers.
      c. Affidavits attesting to off-site stored products being billed.
      d. Updated Progress Schedule.
      e. Failure to provide any of the above documents will delay payment.

Created on Dec 12, 2025 by Ritchie Price (Calgi Construction Company, Inc.) **Last updated on** Jan 19, 2026 by Ritchie Price (Calgi Construction Company, Inc.)

CHANGES

1. Door and Hardware changes, Toilet Room wall moved, per revised drawings A-2.0, A-6.0, & A-6.1, dated 1/21/26. Camilli to advise if cost is affected. Owner requested doors to 3'-0" where possible, and to use standard hinges instead of swing clear. Open

Created on Feb 10, 2026 by Ritchie Price (Calgi Construction Company, Inc.) **Last updated on** Feb 18, 2026 by Ritchie Price (Calgi Construction Company, Inc.)

PROJECT MEETINGS

1. Project Construction Meetings to be held weekly, on Thursdays at 10:00 am in the Construction Trailer. Some meetings may be postponed, especially during the mobilization and demolition phases.

Open

Created on Dec 15, 2025 by Ritchie Price (Calgi Construction Company, Inc.)

Last updated on Jan 19, 2026 by Ritchie Price (Calgi Construction Company, Inc.)

2. Next Meeting Date: 3/26/2025.

Open

Created on Dec 15, 2025 by Ritchie Price (Calgi Construction Company, Inc.)

Last updated on Feb 18, 2026 by Ritchie Price (Calgi Construction Company, Inc.)

NEW BUSINESS / DISCUSSION ITEMS

1. Upper level dimensions to be reviewed at Toilet, Office, and hallway, including door widths, J, K, & H.
   Should an access ladder be included at the hatch to the loft level. See changes #2 above.

Ongoing

Created on Jan 19, 2026 by Ritchie Price (Calgi Construction Company, Inc.)

Last updated on Feb 10, 2026 by Ritchie Price (Calgi Construction Company, Inc.)

Meeting Summary

This meeting has no summary