Meeting agenda

Meeting 3: Mamaroneck Parks Sign Shop - Construction Meeting

Date: Feb 13, 2026 **Time:** 10:00 AM - 10:30 AM EST **Meeting location:** 26 Maple Street, Mamaroneck, NY

Invitees & Attendance

Organizers

- Ritchie Price (Calgi Construction Company, Inc.)

Description

Project Construction Meeting for Town of Mamaroneck Parks Sign Shop.

Meeting Discussion

CONSTRUCTION TEAM

1. Owner - Town of Mamaroneck, NY
   Robert Wasp, 914-381-7835, rwasp@townofmamaroneckny.org, Town Engineer
   Richard Polcari, 914-381-7830, rpolcari@townofmamaroneckny.gov, Building Inspector
   Michael Perri, 914-381-7835, mperri@townofmamaroenckny.gov, Civil Engineer
   Carol Murray, 914-381-7835, cmurray@townofmamaroenckny.gov, Deputy Town Engineer
   John Barreto, Town of Mamaroneck, 914-834-8325, General Foreman Town Yard Facility

Ongoing

Created on Dec 8, 2025 by Ritchie Price (Calgi Construction Company, Inc.) **Last updated on** Feb 10, 2026 by Ritchie Price (Calgi Construction Company, Inc.)

2. Architect
   Paige Lewis, Lewis & Lewis Architects, 914-315-6454, paige@lewisandlewisarchitects.com
   Chris Longegro, Lewis & Lewis Architects, 914-315-6454, chris@lewisandlewisarchitects.com
   Melissa Fritter, Cuono Engineering, 914-305-5679: 111, mfritter@cuonoengineering.com
   Daniel Binello, Cuono Engineering, 914-305-5679, dbinello@cuonoengineering.com
   Edison Venegas, Tietjen & Venengas Consulting Engineers, 914-967-9505, edison@tietjenpe.com
   Alex Doong, Tietjen & Venengas Consulting Engineers, 914-967-9505, alex@tietjenpe.com
   David Muratore, Tietjen & Venengas Consulting Engineers, 914-967-9505, david@tietjenpe.com
   Erica Alvarez, Tietjen & Venengas Consulting Engineers, 914-967-9505, erica@tietjenpe.com

Ongoing

Created on Dec 8, 2025 by Ritchie Price (Calgi Construction Company, Inc.) **Last updated on** Feb 10, 2026 by Ritchie Price (Calgi Construction Company, Inc.)

3. Construction Manager
   Ritchie Price, Calgi Construction Company, 914-682-9423 (cell), rprice@calgiconstruction.com
   Tracey Arena, Calgi Construction Company, 914-682-9423; 104, tarena@calgiconstruction.com
   Dominic Calgi, Calgi Construction Company, 914-682-9423; 100, dcalgi@calgiconstruction.com

Ongoing

Created on Dec 8, 2025 by Ritchie Price (Calgi Construction Company, Inc.)

Last updated on Feb 10, 2026 by Ritchie Price (Calgi Construction Company, Inc.)

4. General Contractor
   Robert Camilli, Jr., Peter A. Camilli & Sons Construction, Ltd., 914-769-1164, peter.camilli@verizon.net
   Nick Flanagan, Peter A. Camilli & Sons Construction, Ltd., 516-668-0511 (cell), nflanagan1028@aol.com

Ongoing

Created on Dec 8, 2025 by Ritchie Price (Calgi Construction Company, Inc.)

Last updated on Feb 10, 2026 by Ritchie Price (Calgi Construction Company, Inc.)

PROJECT DATES

1. Construction Fencing installed Tuesday 1/20/2026

Closed

Closed on Feb 10, 2026 by Ritchie Price (Calgi Construction Company, Inc.)

2. Construction Trailer to be delivered Wednesday 1/21/2026.

Closed

Closed on Feb 10, 2026 by Ritchie Price (Calgi Construction Company, Inc.)

3. Ground Breaking Ceremony - to be scheduled?
   Before or after demolition of the existing building.

Open

Created on Dec 8, 2025 by Ritchie Price (Calgi Construction Company, Inc.)

Last updated on Jan 20, 2026 by Ritchie Price (Calgi Construction Company, Inc.)

4. Propane Tank removal (ToM) - removed Friday 1/30/2026.

Closed

Closed on Feb 10, 2026 by Ritchie Price (Calgi Construction Company, Inc.)

5. Oil Tank Removal - (ToM) - removed Monday 2/2/2026.

Closed

Closed on Feb 10, 2026 by Ritchie Price (Calgi Construction Company, Inc.)

6. Start of Demolition - tentatively scheduled for 2/16/2026 (?). Open

Created on Dec 12, 2025 by Ritchie Price (Calgi Construction Company, Inc.)

Last updated on Feb 10, 2026 by Ritchie Price (Calgi Construction Company, Inc.)

7. Start of Construction - ???? Open

Created on Dec 8, 2025 by Ritchie Price (Calgi Construction Company, Inc.)

Last updated on Jan 20, 2026 by Ritchie Price (Calgi Construction Company, Inc.)

8. Substantial Completion - Wednesday 11/25/2026. Ongoing

Created on Dec 8, 2025 by Ritchie Price (Calgi Construction Company, Inc.)

Last updated on Feb 10, 2026 by Ritchie Price (Calgi Construction Company, Inc.)

CONSTRUCTION SCHEDULE

1. Construction Schedule - to be submitted by Peter Camilli & Sons Open

Created on Dec 8, 2025 by Ritchie Price (Calgi Construction Company, Inc.)

Last updated on Jan 20, 2026 by Ritchie Price (Calgi Construction Company, Inc.)

2. Progress Schedule to be updated monthly and included with Applications for Payment. Open

Created on Dec 12, 2025 by Ritchie Price (Calgi Construction Company, Inc.)

3. Two Week Look-Ahead Schedule - Contractor will submit a Two Week Look-Ahead every week for discussion and coordination. Open

Created on Dec 12, 2025 by Ritchie Price (Calgi Construction Company, Inc.)

4. Construction Site Fence installed on Tuesday 1/20/2026, Construction Trailer to be delivered on Wednesday 1/21/2026. Closed

Closed on Feb 10, 2026 by Ritchie Price (Calgi Construction Company, Inc.)

CONTRACT DOCUMENTS

1. Revised Drawings A-2.0. A-6.0, & A-6.1 issued on 1/21/2026, showing revisions to the location of the Toilet wall and hardware changes. Open

Created on Feb 10, 2026 by Ritchie Price (Calgi Construction Company, Inc.)

REQUIREMENTS FOR MOBILIZATION

1. Building Permit
   Site Plan to be submitted thru portal, Lewis & Lewis. Open

Created on Dec 8, 2025 by Ritchie Price (Calgi Construction Company, Inc.) **Last updated on** Feb 2, 2026 by Ritchie Price (Calgi Construction Company, Inc.)

2. GC Health & Safety Plan Open

Created on Dec 8, 2025 by Ritchie Price (Calgi Construction Company, Inc.) **Last updated on** Feb 2, 2026 by Ritchie Price (Calgi Construction Company, Inc.)

3. Emergency Contact Sheet (see attached) Open

Created on Dec 8, 2025 by Ritchie Price (Calgi Construction Company, Inc.) **Last updated on** Feb 2, 2026 by Ritchie Price (Calgi Construction Company, Inc.)

DEMOLITION REQUIREMENTS

1. Letter of Condemnation for removing the as ACM waste, received 2/3/2026. Closed

Closed on Feb 10, 2026 by Ritchie Price (Calgi Construction Company, Inc.)

2. Building Permit Application Ongoing

Created on Dec 12, 2025 by Ritchie Price (Calgi Construction Company, Inc.) **Last updated on** Feb 10, 2026 by Ritchie Price (Calgi Construction Company, Inc.)

3. Demolition Permit Application Ongoing

Created on Feb 2, 2026 by Ritchie Price (Calgi Construction Company, Inc.) **Last updated on** Feb 10, 2026 by Ritchie Price (Calgi Construction Company, Inc.)

4. Two copies of plot plan indicating structure to be removed, construction area, erosion controls, stockpile area, and utilities. See drawings C-1 & C-2. Site Plan to be uploaded to Portal. Closed

Closed on Feb 10, 2026 by Ritchie Price (Calgi Construction Company, Inc.)

5. Pest Control Letter Ongoing

Created on Dec 12, 2025 by Ritchie Price (Calgi Construction Company, Inc.) **Last updated on** Feb 10, 2026 by Ritchie Price (Calgi Construction Company, Inc.)

6. Letter from Consolidated Edison indicating electricity have been disconnected, Delta Electric. Ongoing

Created on Dec 12, 2025 by Ritchie Price (Calgi Construction Company, Inc.) **Last updated on** Feb 10, 2026 by Ritchie Price (Calgi Construction Company, Inc.)

7. Plumbing Permit for cutting & capping of the sewer connection - must have passed inspection by the Building Department. Ongoing

Created on Dec 12, 2025 by Ritchie Price (Calgi Construction Company, Inc.) **Last updated on** Feb 10, 2026 by Ritchie Price (Calgi Construction Company, Inc.)

8. Sanitary Sewer disconnect and cap. Ongoing

Created on Jan 19, 2026 by Ritchie Price (Calgi Construction Company, Inc.) **Last updated on** Feb 10, 2026 by Ritchie Price (Calgi Construction Company, Inc.)

9. "Demolition Notification" sign posted on subject property in compliance with chapter 144 of the Town Code (2 locations). Open

Created on Dec 12, 2025 by Ritchie Price (Calgi Construction Company, Inc.) **Last updated on** Feb 2, 2026 by Ritchie Price (Calgi Construction Company, Inc.)

10. Once the information has been approved by the Building Inspector, submit a copy of the notification letter for approval prior to sending. Approved notification letter will be be mailed to On-hold

neighboring properties in compliance with Chapter 144 of the Town Code. Is this limited to Billie & Pete's Social Club?

Created on Dec 12, 2025 by Ritchie Price (Calgi Construction Company, Inc.) **Last updated on** Feb 10, 2026 by Ritchie Price (Calgi Construction Company, Inc.)

11. Dig Number from Dig Safe New York at 811 or Udigny. Open

Created on Dec 12, 2025 by Ritchie Price (Calgi Construction Company, Inc.) **Last updated on** Feb 2, 2026 by Ritchie Price (Calgi Construction Company, Inc.)

12. Contractor's Insurance Certificates. Closed

Closed on Feb 10, 2026 by Ritchie Price (Calgi Construction Company, Inc.)

13. Erosion & Sediment Control Permit, see drawings C-1 & C-2. Open

Created on Dec 12, 2025 by Ritchie Price (Calgi Construction Company, Inc.) **Last updated on** Feb 2, 2026 by Ritchie Price (Calgi Construction Company, Inc.)

14. Abatement Submittal, received 2/6/26, returned as "For Record Only" on 2/10/26 by both Lewis & Lewis and GeoEnvironmental. Ongoing

Created on Dec 12, 2025 by Ritchie Price (Calgi Construction Company, Inc.) **Last updated on** Feb 10, 2026 by Ritchie Price (Calgi Construction Company, Inc.)

PROJECT REQUIREMENTS

1. Permits & Fees - The contractor shall obtain, maintain, and pay for all permits and licenses necessary for the execution of the work, and for the use of such work when completed. Closed

Closed on Feb 10, 2026 by Ritchie Price (Calgi Construction Company, Inc.)

2. Work Hours - 8:00 am to 8:00 pm Monday through Friday. Ongoing
   - 9:00 am to 6:00 pm Saturday.
   - 9:00 am to 5:00 pm Sunday.
   - Noise Ordinance - 8:00 am to 10:00 pm weekdays and weekends.

Created on Dec 8, 2025 by Ritchie Price (Calgi Construction Company, Inc.) **Last updated on** Jan 20, 2026 by Ritchie Price (Calgi Construction Company, Inc.)

3. Use of Site

Ongoing

A. Contractor shall coordinate the Contractor's operations with, and secure the approval of the Construction Manager before using any portion of the site.
B. Limit use of the premises to areas within the Contract limits indicated. Do NOT disturb portions of the Project site beyond the areas in which the Work is indicated.
C. Schedule deliveries to minimize space and time requirements for storage of materials and equipment on-site.
D. All common use temporary facilities & controls must be available for use by the Contractor, their sub-contractors, the Owner, the Architect, and Construction Manager during On-Site Work Hours.
E. Dumpster locations to be determined in the field as required.
F. Building areas and grounds to be cleaned DAILY.

Created on Dec 8, 2025 by Ritchie Price (Calgi Construction Company, Inc.) **Last updated on** Jan 20, 2026 by Ritchie Price (Calgi Construction Company, Inc.)

4. Superintendent / Foremen

Closed

A. The General Contractor is to employ s FULL TIME Superintendent, approved by the Owner or its Representative, on the project when the work is being performed, with the authority to sequence and schedule the work, and to staff the project, so as to complete the work daily within the time so required. The General Contractor shall submit the resume of his intended superintendent for review and approval.
B. The General Contractor shall designate a responsible member of the Contractor's organization at the site whose duty shall be the prevention of accidents. This person shall be the Contractor's superintendent unless otherwise designated by the Contractor in writing to the Owner, Construction Manager, and the Architect.
C. The Contractor's superintendent shall be in attendance at the Project site during performance of the Work, and when the Subcontractors are on site to ensure proper coordination of the work. The superintendent shall represent the Contractor, and communications given to the superintendent shall be as binding as if given to the Contractor.

Closed on Feb 10, 2026 by Ritchie Price (Calgi Construction Company, Inc.)

SAFETY

1. General Contractor to submit a copy of their "Health & Safety Plan".

Open

Created on Dec 9, 2025 by Ritchie Price (Calgi Construction Company, Inc.) **Last updated on** Dec 9, 2025 by Ritchie Price (Calgi Construction Company, Inc.)

2. OHSA / Safety Topics - Contractor will provide names of their safety Person, and submit sign-in sheets from their "Toolbox Talks" as required. Open

Created on Dec 9, 2025 by Ritchie Price (Calgi Construction Company, Inc.) **Last updated on** Dec 9, 2025 by Ritchie Price (Calgi Construction Company, Inc.)

3. Cleaning - General Contractor is responsible for DAILY cleaning of the work site. Sub-Contractors are also responsible for cleaning their work areas. Ongoing

Created on Dec 9, 2025 by Ritchie Price (Calgi Construction Company, Inc.) **Last updated on** Jan 20, 2026 by Ritchie Price (Calgi Construction Company, Inc.)

4. Protection of Work - Each contractor, general and sub-contractors are responsible for the protection of existing, as well as installed work. Ongoing

Created on Dec 9, 2025 by Ritchie Price (Calgi Construction Company, Inc.) **Last updated on** Jan 20, 2026 by Ritchie Price (Calgi Construction Company, Inc.)

5. Security - Protocols for security to be determined. Ongoing
   A. Site fence gate to be locked at all times when work is NOT taking place.
   B. Public access to the work site is strictly PROHIBITED.
   C. Who should be issued keys for the construction gate?

Created on Dec 9, 2025 by Ritchie Price (Calgi Construction Company, Inc.) **Last updated on** Jan 20, 2026 by Ritchie Price (Calgi Construction Company, Inc.)

SUBMITTALS

1. Submittals starting to show up on AutoDesk
   Concrete accessories and 4,500 psi Design Mix currently at Cuono Eng. Closed

Closed on Feb 10, 2026 by Ritchie Price (Calgi Construction Company, Inc.)

2. Templates within AutoDesk will be created to follow the various workflows depending on the trade or discipline (Architectural, Structural , HVAC, Electrical). Closed
   1. All members of the team are listed as "watchers" and can view the submittals at any time. Emails are automatically sent by AutoDesk each time a submittal is forwarded to the next person, "Ball in Court". At each step only one person can be named as the "Reviewer":
   2. Camilli will post the submittal in AutoDesk, there are currently 117 submittals already listed in AutoDesk.

3. Rich Price (CM) will review the submittals for completeness before forwarding them to Lewis & Lewis, or to the respective engineer (to shorten the steps involved).
4. Engineer will review the submittal and return to Lewis & Lewis for review.
5. Lewis & Lewis will review the submittal and return to Calgi / Rich Price for final review and who then returns to Camilli.

Closed on Feb 10, 2026 by Ritchie Price (Calgi Construction Company, Inc.)

3. Pending Submittals - See attached Submittals Pending Action Report (2/10/2026) Open

Construction Manage is holding 2 submittals at the request of the TVE, waiting for the ductwork shop drawing. Return of HVAC Unit submittals for AC-1, AC-2, AC-3, ERV#1, and Exhaust Fans are needed to proceed with the ductwork shop drawings.

Tietjen Venegas Consulting Engineers has 26 pending action.

Lewis & Lewis has 10 submittals pending action.

Cuono Engineering has 1 submittal pending action.

Abatement Submittal - returned as "For Record Only".
Concrete - Design Mix and Reinforcing Shop Drawings submitted.
Thermal - Damproofing & Sealants submitted.
Openings - Window Specs submitted, waiting on window shop drawings but need to confirm specs are approved.
Finishes - Floor tile spec submitted.
Plumbing - Fixtures submitted.
HVAC - AC #1, #2, & #3 submitted, need approval to start duct shop drawings.
ERV-1, Exhaust Fans, Water Heater, and Radiation units also submitted, Diffusers on hold pending ductwork shop drawings per Engineer's request.

Created on Feb 10, 2026 by Ritchie Price (Calgi Construction Company, Inc.)

Last updated on Feb 10, 2026 by Ritchie Price (Calgi Construction Company, Inc.)

REQUESTS FOR INFORMATION

1. RFI's are to be submitted and responded to through AutoDesk BUILD, similar to submittals. Closed

Closed on Feb 10, 2026 by Ritchie Price (Calgi Construction Company, Inc.)

2. No current RFI's pending. Open

Created on Feb 10, 2026 by Ritchie Price (Calgi Construction Company, Inc.)

COORDINATION & PRE-INSTALLATION REQUIREMENTS

1. Pre-Installation Conferences will be conducted by the Contractors on site before each construction activity that requires coordination with other trades, such as concrete pours and roofing. Ongoing

Created on Dec 12, 2025 by Ritchie Price (Calgi Construction Company, Inc.) **Last updated on** Jan 19, 2026 by Ritchie Price (Calgi Construction Company, Inc.)

2. Contractors as responsible for coordination of the their work with other trades, as well as any Owner contractors, or sub-contractors. Ongoing

Created on Jan 19, 2026 by Ritchie Price (Calgi Construction Company, Inc.) **Last updated on** Jan 19, 2026 by Ritchie Price (Calgi Construction Company, Inc.)

FIELD REPORTS

TESTING AND INSPECTIONS

1. Special Inspections - ToM to arrange with Special Inspection & Testing Agency Ongoing

Created on Jan 19, 2026 by Ritchie Price (Calgi Construction Company, Inc.) **Last updated on** Feb 10, 2026 by Ritchie Price (Calgi Construction Company, Inc.)

2. Subgrade Inspection Ongoing

Created on Dec 11, 2025 by Ritchie Price (Calgi Construction Company, Inc.) **Last updated on** Feb 10, 2026 by Ritchie Price (Calgi Construction Company, Inc.)

3. Concrete Inspections Ongoing
   - Rebar inspection required.
   - Minimum 5 cylinders required.
   - Testing to be done at 7 days, 28 days, & 56 days.

Created on Dec 11, 2025 by Ritchie Price (Calgi Construction Company, Inc.) **Last updated on** Feb 10, 2026 by Ritchie Price (Calgi Construction Company, Inc.)

4. Steel Inspections
   - All welds to be visually inspected, 15% to be measured.

Ongoing

Created on Dec 11, 2025 by Ritchie Price (Calgi Construction Company, Inc.) **Last updated on** Feb 10, 2026 by Ritchie Price (Calgi Construction Company, Inc.)

5. Mamaroneck Building Department Inspections - to be scheduled.
   A. Excavations
   B. Reinforcing
   C. Framing
   D. Electrical
   E. HVAC
   F. Plumbing

Ongoing

Created on Dec 11, 2025 by Ritchie Price (Calgi Construction Company, Inc.) **Last updated on** Feb 10, 2026 by Ritchie Price (Calgi Construction Company, Inc.)

FINANCIALS

1. Prerequisites for first payment:
   A. Performance and Payment Bonds in place.
   B. Certificate of Insurance in place
   C. List of Sub-Contractors submitted.
   D. Schedule of Values submitted and approved, use AIA G732.
   E. Construction Schedule submitted and approved.
   F. Submittal Schedule.
   G. Safety Manual.
   H. Name of Safety Officer.

Ongoing

Created on Dec 12, 2025 by Ritchie Price (Calgi Construction Company, Inc.) **Last updated on** Feb 10, 2026 by Ritchie Price (Calgi Construction Company, Inc.)

2. Applications for Payment:
   A. Schedule of Values to include a "Project Closeout / Punchlist" line equal to 3% of the total contract, exclusive of retainage.
   B. Retainage is 5%.
   C. Applications for Payment to be submitted monthly.
   D. Applications for Payment will be submitted through AutoDesk BUILD, as a "Pencil Copy", Specification Section #01 29 00, to be approved by the Construction Manager (CM) and the Architect.
   E. Once the Pencil Copy is approved, two (2) original "Final" copies are to be submitted, notarized, with
   "wet" signatures and raised seal.

Ongoing

F. "Final" copies of the Payment Application are to include:
   a. Certified Payrolls
   b. Partial Release of Liens form the General Contractor, and all Sub-contractors, & Suppliers.
   c. Affidavits attesting to off-site stored products being billed.
   d. Updated Progress Schedule.
   e. Failure to provide any of the above documents will delay payment.

Created on Dec 12, 2025 by Ritchie Price (Calgi Construction Company, Inc.) **Last updated on** Jan 19, 2026 by Ritchie Price (Calgi Construction Company, Inc.)

CHANGES

1. PCO #01 - Controlled Demolition
   Changed Order #01, ACM Demolition was signed on 1/30/2026 for $98,000.00.

Closed

Closed on Feb 10, 2026 by Ritchie Price (Calgi Construction Company, Inc.)

2. Door and Hardware changes, Toilet Room wall moved, per revised drawings A-2.0, A-6.0, & A-6.1, dated 1/21/26. Camilli to advise if cost is affected.

Open

Created on Feb 10, 2026 by Ritchie Price (Calgi Construction Company, Inc.) **Last updated on** Feb 10, 2026 by Ritchie Price (Calgi Construction Company, Inc.)

3. Electrical Panel P-2 on the second floor - to be relocated to the Closet / Duct Shaft wall, clear of the Stairwell walls. Panel to be recessed mounted flush, and conduits hidden within walls.

Open

Created on Feb 10, 2026 by Ritchie Price (Calgi Construction Company, Inc.) **Last updated on** Feb 10, 2026 by Ritchie Price (Calgi Construction Company, Inc.)

PROJECT MEETINGS

1. Project Construction Meetings to be held weekly, on Thursdays at 10:00 am in the Construction Trailer. Some meetings may be postponed, especially during the mobilization and demolition phases.

Open

Created on Dec 15, 2025 by Ritchie Price (Calgi Construction Company, Inc.) **Last updated on** Jan 19, 2026 by Ritchie Price (Calgi Construction Company, Inc.)

2. Next Meeting Date: 2/19/2025.

Open

Created on Dec 15, 2025 by Ritchie Price (Calgi Construction Company, Inc.)

Last updated on Feb 2, 2026 by Ritchie Price (Calgi Construction Company, Inc.)

NEW BUSINESS / DISCUSSION ITEMS

1. Electrical Panel P-2 on the second floor - located at the stairwell wall, recessed or surface mounted, are conduits to be recessed or surface mounted? See Changes #3 above.

Closed

Closed on Feb 10, 2026 by Ritchie Price (Calgi Construction Company, Inc.)

2. Upper level dimensions to be reviewed at Toilet, Office, and hallway, including door widths, J, K, & H.
   Should an access ladder be included at the hatch to the loft level. See changes #2 above.

Ongoing

Created on Jan 19, 2026 by Ritchie Price (Calgi Construction Company, Inc.)

Last updated on Feb 10, 2026 by Ritchie Price (Calgi Construction Company, Inc.)

Meeting Summary

This meeting has no summary