Submittal item summary

Submittal item summary

Established 1919

Title	Number	Status	Spec	Rev	Type	Responsible contractor	Ball in court	Ball in court due date	Package	Review response(s)	Final response
Asbestos Abatement	#02 82 00-1	Closed	02 82 00 Asbestos Abatement	0	Product Data	**Robert Camilli Jr** (Peter Camilli & Sons)	**Robert Camilli Jr** (Peter Camilli & Sons)			• **For Record Only** Paige Lewis (Lewis & Lewis Architects) • **For Record Only** Ritchie Price (Calgi Construction Company, Inc.)	**For Record Only** Ritchie Price (Calgi Construction Company, Inc.)
Concrete Rebar Shop Drawings	#032000-1	Closed	032000 Concrete Reinforcing	0	Shop Drawing	**Robert Camilli Jr** (Peter Camilli & Sons)	**Robert Camilli Jr** (Peter Camilli & Sons)			• **Approved As Noted** Melissa Fitter • **Approved As Noted** Daniel Binello (Cuono Engineering, PLLC) by *Ritchie Price (Calgi Construction Company, Inc.)* • **For Record Only** Paige Lewis (Lewis & Lewis Architects)	**Approved As Noted** Ritchie Price (Calgi Construction Company, Inc.)
Concrete Submittals	#033000-5	Closed	033000 Cast-In-Place Concrete	0	Product Data	**Robert Camilli Jr** (Peter Camilli & Sons)	**Robert Camilli Jr** (Peter Camilli & Sons)			• **Approved As Noted** Daniel Binello (Cuono Engineering, PLLC) • **Forwarded** Melissa Fitter • **Forwarded** Paige Lewis (Lewis & Lewis Architects) • **Make Corrections Noted** Ritchie Price (Calgi Construction Company, Inc.)	**Make Corrections Noted** Ritchie Price (Calgi Construction Company, Inc.)
Concrete Design Mixes - 4,500 psi	#033000-7	Closed	033000 Cast-In-Place Concrete	0	Design Mix	**Robert Camilli Jr** (Peter Camilli & Sons)	**Robert Camilli Jr** (Peter Camilli & Sons)			• **No Exceptions Taken** Daniel Binello (Cuono Engineering, PLLC) • **Forwarded** Paige Lewis (Lewis & Lewis Architects) • **Approved As Noted** Ritchie Price (Calgi Construction Company, Inc.)	**Approved As Noted** Ritchie Price (Calgi Construction Company, Inc.)
Simpson Framing Brackets RESUBMIT	#060523-1	Closed	060523 Wood, Plastic, & Composite Fastening	0	Product Data	**Robert Camilli Jr** (Peter Camilli & Sons)	**Robert Camilli Jr** (Peter Camilli & Sons)			• **Rejected** Melissa Fitter • **Revise And Resubmit** Daniel Binello (Cuono Engineering, PLLC) by *Ritchie Price (Calgi Construction Company, Inc.)* • **Revise And Resubmit** Paige Lewis (Lewis & Lewis Architects) by *Ritchie Price (Calgi Construction Company, Inc.)*	**Revise And Resubmit** Ritchie Price (Calgi Construction Company, Inc.)
RESUBMIT 1 - SIMPSON CONNECTORS - NAILS - SCREWS RESUBMIT	#060523-2	Closed	060523 Wood, Plastic, & Composite Fastening	0	Product Data	**Robert Camilli Jr** (Peter Camilli & Sons)	**Robert Camilli Jr** (Peter Camilli & Sons)			• **Revise And Resubmit** Melissa Fitter • **Revise And Resubmit** Daniel Binello (Cuono Engineering, PLLC) • **Approved As Noted** Paige Lewis (Lewis & Lewis Architects)	**Revise And Resubmit** Ritchie Price (Calgi Construction Company, Inc.)
1.2-A - Product Data	#061000-1	Open In Review	061000 ROUGH CARPENTRY	0	Product Data	**Robert Camilli Jr** (Peter Camilli & Sons)	Paige Lewis *+1 optional reviewers*	Feb 9, 2026 (11 days late)			
1.2-A - Product Data	#071100-1	Closed	071100 DAMPPROOFING	0	Product Data	**Robert Camilli Jr** (Peter Camilli & Sons)	**Robert Camilli Jr** (Peter Camilli & Sons)			• **No Exceptions Taken** Paige Lewis (Lewis & Lewis Architects) • **No Exceptions Taken** Ritchie Price (Calgi Construction Company, Inc.)	**No Exceptions Taken** Ritchie Price (Calgi Construction Company, Inc.)
1.2-A - Product Data	#072100-1	Closed	072100 THERMAL INSULATION	0	Product Data	**Robert Camilli Jr** (Peter Camilli & Sons)	**Robert Camilli Jr** (Peter Camilli & Sons)			• **Make Corrections Noted** Paige Lewis (Lewis & Lewis Architects) • **Approved As Noted** Ritchie Price (Calgi Construction Company, Inc.)	**Approved As Noted** Ritchie Price (Calgi Construction Company, Inc.)
1.2-A - Product Data	#074600-2	Open In Review	074600 SIDING	0	Product Data	**Robert Camilli Jr** (Peter Camilli & Sons)	Paige Lewis *+1 optional reviewers*	Mar 2, 2026			

Title	Number	Status	Spec	Rev	Type	Responsible contractor	Ball in court	Ball in court due date	Package	Review response(s)	Final response
1.2-A - Product Data	#078400-1	Closed	078400 FIRESTOPPING	0	Product Data	**Robert Camilli Jr** (Peter Camilli & Sons)	**Robert Camilli Jr** (Peter Camilli & Sons)			• **No Exceptions Taken** Paige Lewis (Lewis & Lewis Architects) • **No Exceptions Taken** Ritchie Price (Calgi Construction Company, Inc.)	**No Exceptions Taken** Ritchie Price (Calgi Construction Company, Inc.)
1.2-A - Product Data	#079200-3	Closed	079200 JOINT SEALANTS	0	Product Data	**Robert Camilli Jr** (Peter Camilli & Sons)	**Robert Camilli Jr** (Peter Camilli & Sons)			• **Revise And Resubmit** Paige Lewis (Lewis & Lewis Architects) • **Revise And Resubmit** Ritchie Price (Calgi Construction Company, Inc.)	**Revise And Resubmit** Ritchie Price (Calgi Construction Company, Inc.)
RESUBMIT WITH COLOR SAMPLES											
1.2-A - Product Data	#085413-2	Open In Review	085413 FIBERGLASS WINDOWS	0	Product Data	**Robert Camilli Jr** (Peter Camilli & Sons)	Paige Lewis *+1 optional reviewers*	Feb 9, 2026 (11 days late)			
1.2-E - Maintenance Data	#085413-3	Open In Review	085413 FIBERGLASS WINDOWS	0	Maintenance Agreement	**Robert Camilli Jr** (Peter Camilli & Sons)	Paige Lewis *+1 optional reviewers*	Feb 9, 2026 (11 days late)			
1.2-D - Warranty	#085413-4	Open In Review	085413 FIBERGLASS WINDOWS	0	Other	**Robert Camilli Jr** (Peter Camilli & Sons)	Paige Lewis *+1 optional reviewers*	Feb 9, 2026 (11 days late)			
Flooring & Vinyl Base - Product Data	#096500-2	Closed	096500 RESILIENT FLOORING	0	Product Data	**Robert Camilli Jr** (Peter Camilli & Sons)	**Robert Camilli Jr** (Peter Camilli & Sons)			• **No Exceptions Taken** Paige Lewis (Lewis & Lewis Architects) • **Make Corrections Noted** Ritchie Price (Calgi Construction Company, Inc.)	**Make Corrections Noted** Ritchie Price (Calgi Construction Company, Inc.)
ADA Shower Base	#220000-6	Open In Review	220000 PLUMBING	0	Product Data	**Robert Camilli Jr** (Peter Camilli & Sons)	Erica Alvarez *+2 optional reviewers*	Mar 2, 2026			
AOSmith Heat Pump Water Heater	#220000-7	Open In Review	220000 PLUMBING	0	Product Data	**Robert Camilli Jr** (Peter Camilli & Sons)	Erica Alvarez *+2 optional reviewers*	Mar 2, 2026			
Haws Emergency Shower / Eyewash	#220000-8	Open In Review	220000 PLUMBING	0	Product Data	**Robert Camilli Jr** (Peter Camilli & Sons)	Erica Alvarez *+2 optional reviewers*	Mar 2, 2026			
Toilet Room Floor Drain	#220000-9	Open In Review	220000 PLUMBING	0	Product Data	**Robert Camilli Jr** (Peter Camilli & Sons)	Erica Alvarez *+2 optional reviewers*	Mar 2, 2026			
Symmons Shower Set	#220000-10	Open In Review	220000 PLUMBING	0	Product Data	**Robert Camilli Jr** (Peter Camilli & Sons)	Erica Alvarez *+2 optional reviewers*	Mar 2, 2026			
Garage Work Sink	#220000-11	Open In Review	220000 PLUMBING	0	Product Data	**Robert Camilli Jr** (Peter Camilli & Sons)	Erica Alvarez *+2 optional reviewers*	Mar 2, 2026			
Solids Interceptor, Zurn #Z-1180	#220000-12	Open In Review	220000 PLUMBING	0	Product Data	**Robert Camilli Jr** (Peter Camilli & Sons)	Erica Alvarez *+2 optional reviewers*	Mar 2, 2026			
Watts Backflow Preventer #LF909	#220000-13	Open In Review	220000 PLUMBING	0	Product Data	**Robert Camilli Jr** (Peter Camilli & Sons)	Erica Alvarez *+2 optional reviewers*	Mar 2, 2026			
Mop Sink Faucet, American Standard #8344.212	#220000-14	Open In Review	220000 PLUMBING	0	Product Data	**Robert Camilli Jr** (Peter Camilli & Sons)	Erica Alvarez *+2 optional reviewers*	Mar 2, 2026			
Mop Sink, Stern-Williams #HL-188-BP	#220000-15	Open In Review	220000 PLUMBING	0	Product Data	**Robert Camilli Jr** (Peter Camilli & Sons)	Erica Alvarez *+2 optional reviewers*	Mar 2, 2026			
Water Recirculating Pump, Bell & Gosset #A-120H	#220000-16	Open In Review	220000 PLUMBING	0	Product Data	**Robert Camilli Jr** (Peter Camilli & Sons)	Erica Alvarez *+2 optional reviewers*	Mar 2, 2026			
Mixing Valve, Symmons #7-200	#220000-17	Open In Review	220000 PLUMBING	0	Product Data	**Robert Camilli Jr** (Peter Camilli & Sons)	Erica Alvarez *+2 optional reviewers*	Mar 2, 2026			
Plumbing Material Schedule	#220000-18	Open In Review	220000 PLUMBING	0	Schedule	**Robert Camilli Jr** (Peter Camilli & Sons)	Erica Alvarez *+2 optional reviewers*	Mar 2, 2026			
Hose Bibb, Interior, Woodford #26	#220000-19	Open In Review	220000 PLUMBING	0	Product Data	**Robert Camilli Jr** (Peter Camilli & Sons)	Erica Alvarez *+2 optional reviewers*	Mar 2, 2026			
Hose Bibb, Exterior, Woodford #B22	#220000-20	Open In Review	220000 PLUMBING	0	Product Data	**Robert Camilli Jr** (Peter Camilli & Sons)	Erica Alvarez *+2 optional reviewers*	Mar 2, 2026			
Water Closet, American Standard #3043.001	#220000-21	Open In Review	220000 PLUMBING	0	Product Data	**Robert Camilli Jr** (Peter Camilli & Sons)	Erica Alvarez *+2 optional reviewers*	Mar 2, 2026			
Water Closet Flushometer, Sloan Royal #111	#220000-22	Open In Review	220000 PLUMBING	0	Product Data	**Robert Camilli Jr** (Peter Camilli & Sons)	Erica Alvarez *+2 optional reviewers*	Mar 2, 2026			

Title	Number	Status	Spec	Rev	Type	Responsible contractor	Ball in court	Ball in court due date	Package	Review response(s)	Final response
Lavatory (wall mounted ADA), American Standard #9141.011	#220000-23	Open In Review	220000 PLUMBING	0	Product Data	**Robert Camilli Jr** (Peter Camilli & Sons)	Erica Alvarez *+2 optional reviewers*	Mar 2, 2026			
Ductwork Standards	#230000-1	Open In Review	230000 HEATING, VENTILATING AND AIR CONDITIONING	0	Document	**Robert Camilli Jr** (Peter Camilli & Sons)	Erica Alvarez *+2 optional reviewers*	Mar 2, 2026			
* AC#1, AC#2, & AC#3	#230000-5	Open In Review	230000 HEATING, VENTILATING AND AIR CONDITIONING	0	Product Data	**Robert Camilli Jr** (Peter Camilli & Sons)	Paige Lewis *+1 optional reviewers*	Feb 23, 2026		• **Make Corrections Noted** Tietjen Venegas Consulting Engineers by *Erica Alvarez (Tietjen Venegas Consulting Engineers)* • **Make Corrections Noted** Alex Doong (Tietjen Venegas Consulting Engineers) by *Ritchie Price (Calgi Construction Company, Inc.)*	
* Exhaust Fans	#230000-6	Open In Review	230000 HEATING, VENTILATING AND AIR CONDITIONING	0	Product Data	**Robert Camilli Jr** (Peter Camilli & Sons)	Erica Alvarez *+2 optional reviewers*	Mar 2, 2026			
Electric Panel Radiation	#230000-8	Open In Review	230000 HEATING, VENTILATING AND AIR CONDITIONING	0	Product Data	**Robert Camilli Jr** (Peter Camilli & Sons)	Erica Alvarez *+3 optional reviewers*	Mar 2, 2026			
Diffusers, Louvers, Registers, & Grilles HELD AT REQUEST OF TVE	#230000-9	Open Submitted	230000 HEATING, VENTILATING AND AIR CONDITIONING	0	Product Data	**Robert Camilli Jr** (Peter Camilli & Sons)	Ritchie Price (Calgi Construction Company, Inc.)				
Motorized Damper HELD AT REQUEST OF TVE	#230000-10	Open Submitted	230000 HEATING, VENTILATING AND AIR CONDITIONING	0	Product Data	**Robert Camilli Jr** (Peter Camilli & Sons)	Ritchie Price (Calgi Construction Company, Inc.)				
ELECTRIC WALL HEATER EWH#1	#230000-18	Open In Review	230000 HEATING, VENTILATING AND AIR CONDITIONING	0	Product Data	**Robert Camilli Jr** (Peter Camilli & Sons)	Erica Alvarez *+3 optional reviewers*	Mar 2, 2026			
* Building Exhaust Fan EF#1	#230000-19	Open In Review	230000 HEATING, VENTILATING AND AIR CONDITIONING	0	Product Data	**Robert Camilli Jr** (Peter Camilli & Sons)	Erica Alvarez *+2 optional reviewers*	Mar 2, 2026			
* ERV#1 UNIT	#230000-20	Open In Review	230000 HEATING, VENTILATING AND AIR CONDITIONING	0	Product Data	**Robert Camilli Jr** (Peter Camilli & Sons)	Erica Alvarez *+2 optional reviewers*	Mar 2, 2026			
GAS DETECTION & CONTROL SYSTEM - INTEC CONTROLS	#230000-21	Open In Review	230000 HEATING, VENTILATING AND AIR CONDITIONING	0	Product Data	**Robert Camilli Jr** (Peter Camilli & Sons)	Erica Alvarez *+2 optional reviewers*	Mar 2, 2026			